

**HILTON HEAD NO.1 PUBLIC SERVICE DISTRICT  
Final Observation Certification for Water Systems**

Project: \_\_\_\_\_

Owner: \_\_\_\_\_

<b>HYDRANTS</b>		
	<b>Initials</b>	<b>Date</b>
Aligned Properly to Street		
Free of Obstructions		
Set to Proper Grade		
Flow Tests meet or exceed design requirements		
Attach Results		

<b>VALVES</b>		
	<b>Initials</b>	<b>Date</b>
Boxes Aligned with Valve		
All Valves in Open Position		
Boxes Set to Proper Grade		
Nut Centered Inside Box		
Valves are Right-Handed (open left)		
Valve Monuments in Place		

<b>WATER SERVICES</b>		
	<b>Initials</b>	<b>Date</b>
Location Corresponds to Record Drawings		
Flow Verified at Each Service (30 GPM @ 60 PSI)		
Services are Within 5 Feet of Property Line		
Locks Installed on All Services		
Valves are Right-Handed (open left)		
Tracer Wire Conducts Signal		

**Comments:** \_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

Engineer's Name: \_\_\_\_\_ Signature: \_\_\_\_\_  
(Printed) (Registered Professional Engineer)

SC Registration Number: \_\_\_\_\_